

Ashland City Renaissance – Construction Time Table

Area #1
Mulberry Street to Shin Bone Alley (January 7th, 2008 through June 6th, 2008)
Layout / Set-up – January 7th through January 13th
Storm Water - January 14th through January 28th
New Water Main – January 28th through February 11th
Electrical – February 16th through March 12th
Demolition of Sidewalks – February 11th through February 15th
Install New Sidewalks – February 18th through March 7th
Landscaping - May 21st through May 22nd
Pavement – May 22nd through June 6th
Parking and Striping - June 6th
Area #2
Construction Limits to Sycamore Street (February 15th, 2008 through June 6th, 2008)
Storm Water - February 15th through February 29th
New Water Main – March 3rd through March 14th
Electrical – March 19th through April 8th
Demolition / Installation of Crosswalks – March 15th through March 19th
Demolition of Sidewalks – March 17th through March 23rd
Install New Sidewalks – March 24th through April 10th
Landscaping - May 21st through May 22nd
Pavement – May 22nd through June 6th
Parking and Striping - June 6th
Area #3
Sycamore Street to Frey Street (March 14th, 2008 through June 6th, 2008)
Electrical – April 5th through April 25th
Demolition of Sidewalks – March 31st through April 4th
Install New Sidewalks – April 10th through April 30th
Landscaping - May 20th through May 21st
Pavement – May 21st through June 6 th
Parking and Striping - June 6th
Area #4
Shin Bone Alley to Cumberland Street (March 31st, 2008 through June 6th, 2008)
New Water Main - April 4th through April 18th
Electrical – April 25th through May 15th
Demolition/Installation of Crosswalks – April 26th through April 30th
Demolition/Installation of Curb Planter – April 26th through April 30th
Demolition of Sidewalks – April 26th through April 30th
Install New Sidewalks – April 30th through May 20th
Landscaping - May 20th through May 21st
Pavement – May 21st through June 6th
Parking and Striping - June 6th

Area #5
Cumberland Street to Chestnut Street (April 25th, 2008 through September 1st, 2008)
Storm Water - May 5th through May 16th
New Water Main –May 19th through May 30th
Electrical –June 10th through June 29th
Demolition of Sidewalks – June 6th through June 10th
Demolition/Installation of Crosswalk (Cumberland)– June 2nd through June 6th
Demolition/Installation of Crosswalks (Main Street)– June 10th through June 14th
Install New Sidewalks – June 16th through July 16th
Landscaping - August 18th
Pavement – August 20th through September 1st
Parking and Striping – September 1st
Area #6
Frey Street to Construction Limits (June 16th, 2008 through September 1st, 2008)
Storm Water - June 30th through July 11th
New Water Main –July 14th through July 21st
Electrical –July 24th through August 14th
Demolition of Sidewalks – July 21st through July 25th
Demolition/Installation of Crosswalk – August 4 th through August 8th
Install New Sidewalks – July 28th through August 18th
Landscaping - August 18th
Pavement – August 20th through September 1st
Parking and Striping – September 1st

* See attached Plan for area locations